



PROJECT PROGRESS REPORT

Swimming Pool Construction FHS Hotel — Ibafo

CLIENT

FHS Hotel

LOCATION

Ibafo, Ogun State

CONTRACT VALUE

₦ 5,294,050

PROJECT REF

DFL/QT/2026/POOL-001

REPORT DATE

26 June 2026

OVERALL PROGRESS

~38% Complete

01. EXECUTIVE SUMMARY

Works on the swimming pool at FHS Hotel, Ibafo are progressing satisfactorily. Substructure activities — site excavation, concrete blinding and 9-inch blockwork for the pool walls — have been completed in full. Steel reinforcement bar placement is currently underway and is approximately 70% complete, with MEP conduit installation running concurrently at approximately 50%. The pool shell is taking clear form on site and the project remains broadly on programme. Casting of the base slab is targeted for the coming week, subject to supply of the client-furnished waterproofing agent, which is required before concrete is placed.

02. WORKS PROGRESS

WORK ITEM / ACTIVITY	PLANNED	ACTUAL	STATUS
Excavation & Site Setting Out	100%	100%	COMPLETE
Concrete Blinding (Base Screed)	100%	100%	COMPLETE
9" Blockwork — Pool Walls	100%	100%	COMPLETE
Steel Reinforcement (10mm & 12mm bars)	100%	70%	IN PROGRESS
MEP Conduit Installation	100%	50%	IN PROGRESS
Formwork & Casting of Pool Base	0%	0%	NOT STARTED
Formwork & Casting of Pool Walls	0%	0%	NOT STARTED
Waterproofing Render of Walls	0%	0%	NOT STARTED
Mechanical, Electrical & Tiling Works	0%	0%	NOT STARTED

03. SITE PHOTOGRAPHS — 26 JUNE 2026



Fig 1 — Excavation complete; blinding poured; blockwork commencing



Fig 2 — Blockwork in progress; curved corner being formed



Fig 3 — Blockwork complete; pool plan and curved corner clearly defined



Fig 4 — Steel reinforcement placed; MEP conduits being installed

04. ISSUES & RISKS

ISSUE / RISK	IMPACT	REQUIRED ACTION	OWNER
Waterproofing agent (powder & liquid) not yet supplied — required before base casting can proceed	HIGH	Client to procure and deliver waterproofing powder (1 bag) and waterproofing liquid (1 keg) to site before end of this week to avoid delaying casting	Client

05. FINANCIAL SUMMARY

CONTRACT SUM ₦ 5,294,050	TOTAL RECEIVED ₦ 3,500,000	BALANCE OUTSTANDING ₦ 1,794,050
-----------------------------	-------------------------------	------------------------------------

06. NEXT STEPS & TIMELINE

#	ACTIVITY	TARGET WEEK	PREREQUISITE
1	Complete reinforcement & MEP conduit installation	30 Jun – 1 Jul 2026	In progress
2	Cast pool base slab (pending waterproofing agent supply)	w/c 30 Jun 2026	WP agent
3	Erect formwork for pool walls	w/c 7 Jul 2026	After step 2
4	Cast pool walls (with waterproofing additive)	w/c 7 Jul 2026	After step 3
5	Waterproof render of pool walls & base	w/c 14 Jul 2026	After step 4

PREPARED BY — DOVA FUTURES LIMITED
Date: 26 June 2026

CLIENT ACKNOWLEDGED — FHS HOTEL
Name & Date