



PROJECT PROGRESS REPORT

# Swimming Pool Construction FHS Hotel — Ibafo

CLIENT

FHS Hotel

LOCATION

Ibafo, Ogun State

CONTRACT VALUE

₦ 5,294,050

PROJECT REF

DFL/QT/2026/POOL-001

REPORT DATE

26 June 2026

OVERALL PROGRESS

~38% Complete

## 01. EXECUTIVE SUMMARY

Works on the swimming pool at FHS Hotel, Ibafo are progressing satisfactorily. Substructure activities — site excavation, concrete blinding and 9-inch blockwork for the pool walls — have been completed in full. Steel reinforcement bar placement is currently underway and is approximately 70% complete, with MEP conduit installation running concurrently at approximately 50%. The pool shell is taking clear form on site and the project remains broadly on programme. Casting of the base slab is targeted for the coming week, subject to supply of the client-furnished waterproofing agent, which is required before concrete is placed.

## 02. WORKS PROGRESS

| WORK ITEM / ACTIVITY                   | PLANNED | ACTUAL | STATUS      |
|----------------------------------------|---------|--------|-------------|
| Excavation & Site Setting Out          | 100%    | 100%   | COMPLETE    |
| Concrete Blinding (Base Screed)        | 100%    | 100%   | COMPLETE    |
| 9" Blockwork — Pool Walls              | 100%    | 100%   | COMPLETE    |
| Steel Reinforcement (10mm & 12mm bars) | 100%    | 70%    | IN PROGRESS |
| MEP Conduit Installation               | 100%    | 50%    | IN PROGRESS |
| Formwork & Casting of Pool Base        | 0%      | 0%     | NOT STARTED |
| Formwork & Casting of Pool Walls       | 0%      | 0%     | NOT STARTED |
| Waterproofing Render of Walls          | 0%      | 0%     | NOT STARTED |
| Mechanical, Electrical & Tiling Works  | 0%      | 0%     | NOT STARTED |

## 03. SITE PHOTOGRAPHS — 26 JUNE 2026



Fig 1 — Excavation complete; blinding poured; blockwork commencing



Fig 2 — Blockwork complete; pool plan and curved corner clearly defined



Fig 3 — Blockwork in progress; curved corner being formed



Fig 4 — Steel reinforcement placed; MEP conduits being installed

## 04. ISSUES & RISKS

| ISSUE / RISK                                                                                      | IMPACT | REQUIRED ACTION                                                                                                                                       | OWNER  |
|---------------------------------------------------------------------------------------------------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------|
| Waterproofing agent (powder & liquid) not yet supplied — required before base casting can proceed | HIGH   | Client to procure and deliver waterproofing powder (1 bag) and waterproofing liquid (1 keg) to site before end of this week to avoid delaying casting | Client |

## 05. FINANCIAL SUMMARY

|                             |                               |                                    |
|-----------------------------|-------------------------------|------------------------------------|
| CONTRACT SUM<br>₦ 5,294,050 | TOTAL RECEIVED<br>₦ 3,500,000 | BALANCE OUTSTANDING<br>₦ 1,794,050 |
|-----------------------------|-------------------------------|------------------------------------|

## 06. NEXT STEPS & TIMELINE

| # | ACTIVITY                                                 | TARGET WEEK         | PREREQUISITE |
|---|----------------------------------------------------------|---------------------|--------------|
| 1 | Complete reinforcement & MEP conduit installation        | 30 Jun – 1 Jul 2026 | In progress  |
| 2 | Cast pool base slab (pending waterproofing agent supply) | w/c 30 Jun 2026     | WP agent     |
| 3 | Erect formwork for pool walls                            | w/c 7 Jul 2026      | After step 2 |
| 4 | Cast pool walls (with waterproofing additive)            | w/c 7 Jul 2026      | After step 3 |
| 5 | Waterproof render of pool walls & base                   | w/c 14 Jul 2026     | After step 4 |

PREPARED BY — DOVA FUTURES LIMITED  
Date: 26 June 2026

CLIENT ACKNOWLEDGED — FHS HOTEL  
Name & Date